

LASERPLANS USA

There are four observations that should be noted about the model.

(1) Windows

The windows are non standard one to another. Hence, you should note that there are several different window specifications throughout the space.

(2) Floors

The floors are not flat even though they appear to be so in the model. They are, in fact, "wavy". To obtain an accurate model of the floors, we would need to prepare a contour of the scan data rather than use a standard model element.

(3) Pipes

Pipes have been modeled as requested to the extent of the visible scan data all of which were taken at floor level. To the extent that further detail of pipes is required, we can add additional close range scans accordingly.

(4) Survey Control

At the instruction of the client, we did not establish Survey Control for this site.

New York, New York March, 2017